


EAST COAST RAILWAY


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 24.01.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10882	34040	331306	450718
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	5022	15946	132963	230508
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	250000	2640	2640	50936	74812
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	1080	8680	62504	66764
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	876	2758	33934	48236
Total		2530000	20500	64064	611643	871038

Note:- All figures are in Numbers.


 Dy. CE/CSP 28/01/2021

उप मुख्य अभियंता (सी.एस.पी.)
 Dy. Chief Engineer (C.S.P)
 पूर्व तट रेलवे/E.Co.Railway
 भुवनेश्वर/Bhubaneswar


 JE/DD&E 28.01.2021