


EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746)
against Railway Board's Tender no.CS 172/2018 for the week ending 30.10.2022, prepared on 31.10.2022

for the week ending 30.10.2022, prepared on 31.10.2022														
SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			RT-8527	RT-8746	(RT-8527+ RT-8746)	RT-8527	RT-8746	(RT-8527+ RT-8746)	RT-8527	RT-8746	(RT-8527+ RT-8746)	RT-8527	RT-8746	(RT-8527+ RT-8746)
1	2	3	4	5	6= (4+5)	7	8	9= (7+8)	10	11	12= (10+11)	13	14	15= (13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1105000	0	0	0	0	0	0	7,640	1,60,991	1,68,631	9,27,616	1,78,661	11,06,277
2	M/s Calcutta Springs Ltd., Surla Road	730000	0	0	0	0	16,042	16,042	212	1,42,513	1,42,725	4,93,391	2,06,040	6,99,431
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	250000	0	0	0	0	3651	3651	2116	55868	57,984	1,86,682	69,640	2,56,322
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	500000	0	0	0	0	28,895	28,895	5,884	1,85,486	1,91,370	2,39,664	1,90,018	4,29,682
5	M/s Gannon Dunkerley & Co. Ltd., Ravagada	200000	0	781	781	0	3,669	3,669	2,372	27,037	29,409	1,19,665	28,388	1,48,053
Total		2785000	0	781	781	0	52,257	52,257	18,224	5,71,895	5,90,119	19,67,018	6,72,747	26,39,765

Note: All figures are in Numbers.


 SSE/P Way/TP
 Senior Section Engineer (P.Way)