

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746)
against Railway Board's Tender no.CS 172/2018 for the week ending 09.04.23, prepared on 10.04.23.

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	During the week in Nos	During the month in Nos	Cumulative for FY 2023-24 in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			RT-8746	(RT-8746)	RT-8746	RT-8527	RT-8746	(RT-8527+ RT-8746)
1	2	3	5	6	7	8	9	10= (8+9)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1360000	7,470	7,470	7,470	9,27,616	3,30,648	12,58,264
2	M/s Calcutta Springs Ltd., Surla Road	882157	3,670	4,648	4648	4,93,391	3,44,066	8,37,457
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	1719	2462	2462	1,86,682	1,15,556	3,02,238
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	650000	6,764	8,132	8,132	2,39,664	3,33,350	5,73,014
5	M/s Gannon Dunkerley & Co. Ltd., Ravagada	200000	1,586	1,586	1,586	1,19,665	50,604	1,70,269
Total		3410401	21,209	24,298	24,298	19,67,018	11,74,224	31,41,242

Note: All figures are in Numbers.

Sd/-
SSEF way/ TB
10-4-23