

DETAILS OF ONGOING PROJECTS UNDER E.Co.Rly (Construction Organization)

Sept'2016. (Fig. in Crores)

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16(16-17) (in Cr)	Present Status
New Lines								
1	11	Khurda Rd - Bolangir new B.G. line (290 km)	3004.90	1994-95	572.564	240.00	65.169	<p>Khurda Road – Begunia (32.50 Km): Commissioned on 16.7.2015.</p> <p>Begunia – RajaSunakhala (9.50 Kms): Commissioned on 03.11.2015.</p> <p>RajSunakhala- Bolagarh(12.80 Km): Engine rolling done on 31.7.2016.</p> <p>Bolagarh- Nayagarh(11.30 Km): All 3 Major Bridges completed. Earthwork, minor bridge works and Ballast supply are in progress.</p> <p>Nayagarh- Km 80 (13.5 Km): Earthwork and minor bridge works in progress.</p> <p>Bhainsapalli - Bolangir(14.97 Km): Earth work & Minor bridge works in progress. Land acquisition is in progress for the balance portion.</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16(16-17) (in Cr)	Present Status
2	11	Talcher-Bimlagarh new line (154 km)	811.36	2003-04	247.502	150.00	34.005	<p>Km: 0 to Km 20: Earth work and bridge works are in progress. Km: 20 to Km 37.5: Minor bridge works are in progress.</p> <p>Land acquisition is in progress. Acquired 337.709 Acres out of 1845.31 Acres.</p> <p>Pvt. Land: land handed over from Km.0-43.55 (except Km.33.44 to 36.17). Application submitted for land acquisition from Km.0 – 150km.</p> <p>Govt. land: a) working permission given from Km.0 to 43.5. b) Alienation proposal sent from Km.43.5 to 82.65. c) Alienation proposal for balance portion is being processed.</p> <p>Forest land: a) from km 0 to km 25, stage II received. Tree cutting in progress. b) From Km.25 to 149.78 under process for diversion proposal.</p>

Doubling Projects

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
1	15	Simhachalam North - Gopalpatnam Doubling of bypass line (2.07 Km)	23.33	2011-12	21.629	4.24	0.1527	Commissioned on 13.7.2013. SCMN Yard remodeling work is in progress.
2	15	Sambalpur - Talcher Doubling (174.11 Km)	1111.99	2010-11	181.14	220.00	101.62	Handapa - Boinda(7.70Km): Section commissioned on 12.01.2016. Tender for execution of earth work, minor bridges has been awarded and the work is in progress.
3	15	Brundamal-Jharsuguda-Fly over connection for joining down line. (4.340 kms) .	94.06	2009-10	0.776	12.50	0.00	FLS completed. Plan & section is under approval of HQ(EMCoR) and SER.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
4	15	Kirandul –Jagdalpur Doubling (150 Km) as Deposit work (PPP) of NMDC.	1160.83	2010-11	268.41	120.00	53.59	<p>Phase-I: Jagadalpur- Silkjhor(45.5Km): Earth work & bridge works, ballast supply and track linking in progress.</p> <p>Jagadalpur-Kumarmaranga-Tokopal (17.0Km) 2 block sections: Commissioned on 30.4.2016</p> <p>Phase-II: Kirandul-Gidam (52.288Km): Earth work and bridge works are in progress</p> <p>Phase-III: Gidam-Silkjhor(52.734Km): Tenders for earth work, minor bridges, major bridges, Station Bldg. & allied works awarded. Execution of Earth work and minor bridges in progress.</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16(16-17) (in Cr)	Present Status
5	15	Bhadrak-Nergundi 3rd Line (80 kms)	810.28	2012-13	4.30	135.00	1.805	<p>Detailed Estimate has been sanctioned by Rly Board on 27-10-2015 for Rs. 810.28 Cr.</p> <p>Present status:</p> <p>(i)The revised yard plans of Boudpur, Kenduapada, Manjuri Road, Baitarni Road, Korai & Jajpur Keonjhar Road has been approved by CGE/BBS. Revised field survey from Bhadrak to Jakhapura completed & plotting of L-section is in progress.</p> <p>(ii) Consultant has been appointed for financial & technical feasibility of the project who have submitted the inspection report, L-section, alignment, plan & general features of the project with financial analysis. The work is in progress.</p> <p>(iii)The consultant has been appointed for flyover between Byree-Kapilas & this portion of work along with Kapilas Road-Salegoan Doubling & Kapilas Road-Nergundi 3rd line to be taken up by Rlys. Yard plan Kapilas Road (Alt-I) & Kapilas Rd-Byree(Alt-I) approved by KUR Divn. & submitted to CGE/BBS for approval on 26.9.2016.</p> <p>Drg. of Major Bridge No 2KS and 11 no of minor Bridges got approved. Application for CRS sanction sent on 25.07.2016 for 10</p>

								<p>Bridges.</p> <p>(iv) Now as approved by GM/ECOR, the work of 3rd line between Byree-Bhadrak(67.4 Km) will be taken up on annuity basis for which RFQ & RFP documents approved by Rly. Board. Notice for RFQ has been issued on 19.02.16 and opened on 07.06.16 and under finalization.</p> <p><u>Tender Position:</u></p> <p>Tender for Earth work & minor bridges for Kapilas Road-Salegaon doubling and 3rd line bet. Byree-Kapilas Road has been awarded on 26.8.16.</p> <p>Kapilas Road-Salegaon:-Tender for ballast supply refloated & to be opened on 07.10.2016.</p> <p>Tender for P.Way linking opened on 28.6.2016 under finalization & tender for building work opened on 15.7.2016 and also under finalization.</p> <p>Tender for Major Bridge No 2KS for amount 543.56 Lakhs opened on 06.09.2016 and under finalization.</p> <p>Tender for Major Bridge No 55A,514,521 opened on 09.09.2016 and is under finalization.</p> <p>Tender for mobile flash butt welding to be opened on 21.10.16.</p> <p>Tender for AT welding to be opened on 28.10.16.</p>
--	--	--	--	--	--	--	--	--

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
6	RE	Samalpur-Angul (156 Kms) RE	238.03	2012-13	96.39	85.01	22.98	<p>Part-I: Angul to Bamur (70 Kms) -: Angul-Kerjang commissioned on 04.9.2015. Kerejanga-Boinda commissioned on 23.5.2016. Other portion works in progress.</p> <p>Part- II: Bamur to Sambalpur(86.56 Kms) : Tender for OHE awarded on 21.01.2015. Works are in progress.</p>

DOUBLING Work sanctioned in pink book 2015-16.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr.)	Budget outlay for 2016-17 (in Cr.)	Expenditure up to Sept'16 (16-17) (in Cr.)	Present Status
1	15	Jagdapur-Koraput (110km)	935.00	2015-16	0	120.00	0.0050	<p>Status of Estimates: Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.1547.38 Cr.</p> <p>Status of Tenders:</p> <p>(i)Tender for Earthwork in formation, Minor Bridges, Protection works from Km.295.3 to Km.263.3 (32Km section) awarded on 04.5.2016.</p> <p>(ii)Another tender for execution of Earthwork in formation ,Minor Bridges, Protection works and other Allied works from Km 263.30 to Km 223.5 (39.8Km) of Kotpar Road (Ex) –Chatariput (in) awarded on 23.6.2016.</p> <p>(iii)PMC Tender of value Rs. 2,56,02,726/- under finalization.</p> <p>(iv) FLS Tender from Km 189.9 to Km.224.3 has been awarded on 19.2.2016.</p> <p>(v)Tender for construction of Major Bridges, service Buildings etc under finalization.</p> <p>Any other information of the project: Work commenced in JDB-NKX Section & 16000 cum earth work done.</p>

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
2	15	Jarpadda-Budhapank with flyover at Talcher Road 3 rd & 4 th line(133Km)	2000.00	2015-16	0	200.00	4.888	<p>Status of Tenders: Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 Dt.18-11-2015 for Rs.701.61Cr.</p> <p>Status of Tenders: Tender for execution of Earthwork, Minor Bridges and other Allied works from Km 525.133 to Km 483.047 i.e. 35.5 Km -3rd line and 42.0 Km – 4th line Approx excluding fly over portion of value Rs.109.27 Cr awarded on 28 .03.16.</p> <p>Contract for FLS including soil exploration awarded on dt.22.09.15.</p> <p>Any other information of the project: Work commenced. E/work in banking in progress. Land acquisition is involved.</p>
3	15	Budhapank-Salegaon via Rajatgarh 3 rd & 4 th line (100Km)	1500.00	2015-16	0	170.00	2.998	<p>Status of Tenders: Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.1172.92Cr.</p> <p>Status of Tenders: Tender for execution of Earthwork, Minor Bridges and other Allied works from Km 483.047 to Km 398.166 i.e. 85 Km for 3rd line and 85 Km for 4th line opened on dt.15.12.2015 and awarded on 08.4.2016.Contract for FLS including soil exploration awarded on dt.22.09.15.</p> <p>Any other information of the project: Work commenced. E/work in banking in progress. Land acquisition is involved. Few Pvt. siding needs shifting to accommodate 3rd & 4th line.</p>

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16(16-17) (in Cr)	Present Status
4	15	Kottavalasa-Koraput (189.0Km)	2065.00	2015-16	0	350.00	0.682	<p>Status of Estimates: Detailed Estimate sanctioned by Railway Board vide Lr. No. 2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.2499.71Cr.</p> <p>Status of Tenders:</p> <p>(i)Tender for execution of Earthwork in formation ,Minor Bridges, Protection works and other Allied works from KTV to S.Kota i.e. Km 0.000 to Km 26.800 (26.800 Km) awarded on 21.04.16.</p> <p>(ii)Tender for execution of Earthwork in formation, Minor Bridges, Protection works and other Allied works between Paduva-Suku (43.581Km) awarded on dt.12.01.16.</p> <p>(iii)Tender for carrying out FLS in the balance portion has been awarded on 20.7.2016.</p> <p>(a) Paduva-Suku Section(43.58 Km) : L-Section for Suku-Paliba (7.5Km) approved. 30000 cum earth work done in Paliba-Suku (7.5Km) section.</p> <p>(b)KTV-S.Kota Section (27 Km) : E/work in cutting between KTV-MWW started about 20000 cum qty completed.</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16(16-17) (in Cr)	Present Status
7	15	Koraput – Singapur Rd (164Km)	1640.00	2015-16	0	39.00	1.6601	<p>Status of Estimates: Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.2361.74Cr.</p> <p>Status of Tenders:</p> <p>(i)Tender for execution of Earthwork in formation ,Minor Bridges, Protection works and other Allied works from Km 0.000 to Km 34.500 (34.500 Km) including Tie line at Koraput end (1.5km) awarded on dt.20.01.16.</p> <p>(ii)FLS-Contract awarded for Baiguda-Singapur Road(132 Km) on 16.02.16 & work in progress.</p> <p>Status of Works:</p> <p>Earthwork in Koraput – Baiguda section in progress.</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16(16-17) (in Cr)	Present Status
8	15	Khurda, Road Vizianagaram-Bypass(14Km)	100.00	2015-16	0	10.000	1.034	<p>Bye-pass at Khurda Road (1.61Km): Status of Tenders: Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/ECOR/DL/DPR/37 Dt.20-12 -2015 for Rs.25.22 Cr.</p> <p>Status of Tenders: (i) Tender for Station Building work has been finalized. (ii) Tenders for Earthwork, Minor Bridges and P. Way works have been finalized. Work has been started</p> <p>Status of works: (i) 15000 cum E/work has been done out of 75,000 Cum. (ii) Requisition for Land Acquisition submitted on 31.3.2016.</p> <p>Vizianagaram Bye-pass- This minor work is included in 3rd line DPR of VZM-SBP, as Bye-pass line is planned duly keeping sanctioned 3rd line between VZM-SBP and Bhadrak-Vizianagaram in consideration. The same advised to Bd's vide Lt.No.ECOR/C-I/BBS/DPR/VZM Bye- pass/97/2501 dt.18.06.15.</p>

Construction of Road Over Bridges to Eliminate Level Crossings.

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
1	30	Chainpal ROB at Ch. 490.60 between Budhpank - Talcher on NH-23 in lieu of LC No.CT-79	19.4800	1999-2000	15.5769	2.00	0	<i>All works completed and commissioned in May'2015.</i>
2	30	Berhampur-Golanthra ROB in lieu of LC No. ML-313 Haldipadar Gate	10.7000	2000-01	11.0553	0.0200	0	<i>All works completed and commissioned in Feb'2014.</i>
3	30	Kantkapalli-Kottavalsa ROB in lieu of LC No.481(Tumkapalli gate)	7.7710	2002-03	5.8706	2.000	0	<i>All works completed and commissioned in Jan'2016.</i>
4	30	Titlagarh-Muribahal -ROB in lieu of LC No.159 at 201/14 Km	5.6035	2003-04	0	0.8000	0.0397	1. Construction of Railway portion of diversion of road completed. 2. Shifting of LC to be done. CRS sanction for shifting of LC is obtained. Contract for Railway portion is awarded.

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
5	30	Berhampur - Gopalpur Rd. Road Over Bridge in lieu of LC No.306	23.6000	2003-04	6.9846	2.0000	0.1418	Railway Portion Work is completed in Oct'15. Approach is being done by State Govt. Progress-40 %
6	30	Joranda Road-Dhenkanal-Haripur Rd ROB in lieu of LC No. CT-39 Good Shed gate	10.48	2005-06	13.1561	0.5200	0.0010	<i>All works completed and commissioned in March'2016.</i>
7	30	Bobbill-Sitanagaram-ROB in lieu of LC No. -294 (RV-line)	9.45	2006-07	7.6862	0.9155	0	Railway portion Completed in Sept -2010. <i>All works completed and commissioned in July'2016.</i>
8	30	Gumada-Parvatipuram-ROB in lieu of LC No.RV -281	6.89	2006-07	5.8572	2.0000	0.00	Railway portion Completed in May -2010. Approach is being done by State Govt. Work is in progress. Progress- 60 %.

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
9	30	Palasa-Pundi Road Over bridge in lieu of level crossing No. ML-373 (Srikakulam district)	13.2300	2008-09	4.6657	2.0000	0	Railway portion Completed in November - 2014. Approach is being done by State Govt. Work is in progress. 50 % done.
10	30	Korukonda-Almanda Road Over bridge in lieu of level crossing No:ML-470	13.6200	2008-09	10.0381	2.0000	0	Railway portion Completed in December - 2014. Approach is being done by State Govt. Work is in progress. 50 % done.
11	30	Palasa-Pundi Road Over bridge in lieu of level crossing No:ML-376	10.6900	2008-09	9.9019	2.0000	0	Railway portion Completed in September - 2014. Approach Road work is also completed by State Govt. Ready for commissioning.
12	30	Bobbili-Donkinavalasa Road Over bridge in lieu of level crossing No:RV-306	10.9398	2008-09	8.0218	2.0000	0	<i>All works completed and commissioned in November'15.</i>

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
13	30	Ponduru-Sigdam ROB in lieu of LC No.ML-438	13.176	2009-10	4.0908	2.0000	0	Railway portion Completed in May -2014. Approach work just commenced by State Govt.
14	30	At Sukinda Road Yard / Man Gobindapur - ROB in lieu of LC No.16.	11.3225	2009-10	5.0712	0.3600	0	Railway portion work completed in Dec'13. Approach portion is in progress by State Govt. Physical progress: 85 %
15	30	Dhenkanal - Sadasibpur ROB in lieu of LC No. CT-41	15.1716	2009-10	4.3583	0.1040	0	Railway portion work completed in August'2013. Approach Road work is in progress by State Govt. Progress: 25 %
16	30	Budhapank-Talcher ROB in lieu of LC No.CT-81	19.238	2009-10	8.5301	2.0000	0	Railway portion Work completed in May'15 Approach Road work is in progress by State Govt. Progress: 35 %

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
17	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.ML-187 (VSS Nagar, Near Royal College)	21.5378	2009-10	6.0561	2.0000	4.4044	<i>All works completed and commissioned in June'2016.</i>
18	30	Bhubaneswar-Retang ROB in lieu of LC No.ML-190 (Lingraj temple station)	14.9082	2009-10	7.8845	2.0000	0	Railway Portion Work completed in Aug'15 Approach Road work is in progress by State Govt. Progress: 40 % done.
19	30	Gangadharpur-Balugaon ROB in lieu of LC No.ML-254	17.1887	2009-10	14.6515	2.0000	0.3460	Railway Portion Work completed in March'16. Approach Road work is in progress by State Govt. Progress-5 %
20	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.ML-186	22.2356	2009-10	0.7379	1.0000	0	Combined estimate and Drawing approved.
21	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.188 (Saheed Nagar)	14.7224	2009-10	4.4980	2.0000	0	Rly portion works completed in March'2014. Approach Road work is in progress by State Govt. Progress: 60 % done.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
22	30	Jagannathpur-Berhampur ROB in lieu of LC No.ML-309	15.6693	2009-10	9.5898	2.0000	2.0000	Railway portion Completed in March - 2014. .Approach work is yet to be started by State Govt.
23	30	Berhampur-Golanthra ROB in lieu of LC No. ML-312. Good Shed gate	16.2862	2009-10	12.6321	2.0000	0	Railway portion Completed in March - 2014. Approach is being done by State Govt. Work is in progress. Progress-20 %.
24	ROB	Komatipalli-Gajapathinagaram ROB in lieu of LC No.RV 324	10.2590	2012-13	2.3908	2.000	0.7641	1. The part estimate for Railway portion sanctioned. 2. All 4 Piers completed and all girders pieces arrived at site. 3. Approach will be made by NHA.
25	30	Waltair Marshallin yard-Road over bridge in lieu of level crossing No. SP-5.	16.3268	2015-16	0	1.0000	0.0170	Part detailed estimate for Rly. Portion sanctioned. Tender awarded in Aug.16.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
26	30	Cuttack-Kandarpur ROB in lieu of LC No. CP-2		2016-17	0	0.0500	0	GAD approved by CBE/ECOR.
27	30	Tapang-Palasa ROB in lieu of LC No. 219		2016-17	0	0.0500	0	Joint survey completed. Combined GAD is to be submitted by State Govt.
28	30	Birpurushottampur-Sakhigopal ROB in lieu of LC No. KP-27		2016-17	0	0.0500	0	Joint survey completed. Combined GAD is to be submitted by State Govt.
29	30	Kapilas Road-Nergundi ROB in lieu of LC No. 174.		2016-17	0	0.0500	0	GAD approved by CBE/ECOR.
30	30	Kuttack-Paradeep ROB in lieu of LC No. CP- 9 at Km.424/13-15 between Kuttack-Kandarpur.		2016-17	0	0.0500	0	GAD approved by CBE/ECOR.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
31	30	Jharsuguda-Brundamal ROB (1 No) in lieu of LC No. JT-1 & JT-2 at Sarbahal.		2016-17	0	0.0500	0	Part detailed estimate has been sanctioned by GM/ECOR/BBS. GAD sent to Division for approval.
32	30	Sambalpur-Hirakud ROB in lieu of LC No. JT-26.		2016-17	0	0.0500	0	Part detailed estimate has been sanctioned by GM/ECOR/BBS. Soil investigation and preparation of GAD is under progress.
Traffic Facility								
1	16	Kaniha - Electrification of National Thermal Power Corporation/ Kaniha siding at Talcher	27.8822	2010-11	14.1668	7.000	5.4822	Revised Estimate with Material Modification under preparation. OHE: 1212 mast foundations casted (out of 1659), 1008 Masts erected out of (1394) & 389 Brackets erected (out of 1630 Nos.) 13 No Guy Rods erected out of 265 Nos. 8 shots wiring done out of 137 shots. OHE work for Y-connection to Lingaraj siding completed. EIG sent to HQ for approval on 16.6.2016. For balance work: Head room heights for 2 nos. ROBS at Km 12 & 14 yet to be increased by NTPC. GS: Tender for Power line crossing HT, LT in between TLHR-NTPC / Kaniha awarded on 17.06.2013 by Railway. 16 Nos Drawings of crossing modifications at 16 locations are technically approved by CEE/ECOR out of which already 6 Nos crossings modified.

								LOA for PSI works both for Kaniha NTPC and TLHR-ANGL covering both the estimates issued on 15.10.15, work is in progress. The work of ANGL/SSP completed, EIG sanctioned and commissioned on 01.3.16 with 25 KV AC, single phase, 50Hz as regular measure. TSS at TLHD is under progress. PSI Work: - All 95 Nos foundations casted completed, All 95 masts erected. & 93 equipments erected out of 95 Nos at TLHD TSS. All materials received. Cable trench bed casting done.
2	16	Chhatrapur - Electrification of Indian Rare Earth Ltd. Siding (15 Km)	3.2820	2010-11	3.9226	3.488	0.0968	All OHE work from Chatrapur (exd) to IRE siding(end), total 12.747 TKM completed, EIG sanctioned on 26.02.16 & commissioned on 08.3.16 with 25 KV AC as regular measure SSP work in connection with power supply to OHE completed and commissioned on 02.6.2016.
3	16	Simhachalam North and Gopalapatnam - yard remodelling for removal of diamond crossing.	13.9423	2009-10	11.1676	1.339	0.4678	GPT: completed. SCMN: Work is in progress.
4	16	Nergundi - Augmentation of R/6 & R/7 with common loop facility and extension of platform & pathway at Cuttack end.	9.5705	2010-11	8.5078	0.8965	0.1608	All works completed up to prior to pre N.I. Elect : All works completed, except NI working which will be done during NI. S&T:. Work scope revised due to commissioning of IBH between KNPR-NRG. SIP, RCC & FPD approved. Tender awarded on 14.4.2016(EI)

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
5	16	Mancheswar: Development of goods shed with infrastructure & lighting facility	5.1800	2009-10	4.2166	0.300	0.0179	Work completed and handed over to open line.
6	16	Handapa-Longer loop for long haul train operation	4.47	2015-16	0	1.0000	0	Detailed estimate sent to Rly. Board on 11.02.16 for sanction.
Bridge Work (PH-32)								
1	32	Borraguhalu - Karakavalasa - Conversion of additional waterway of Br.No.303. (3x 4 x 3.25m RC Box (8m long) + 5 x 4 x 3.25m RC Box (12m long)	4.5605	2000-01	3.7178	4.0000	0	The earlier contract was terminated after pushing of 58 m box length out of total 96 m due to no progress by the contractor. Revised scheme for balance work approved by CBE by pushing RCC box from other side. Accordingly, 2nd Revised Estimate costing Rs 784.78 Lakhs submitted to Railway Board on 11.09.2015. Board returned with certain observations which are being attended.

Workshop including Production Units (PH-42)

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
1	42	Angul (Electric Loco Shed) - Augmentation of holding capacity from 100 AC locos to 150.	22.1400	2011-12	14.2414	1.800	1.9493	Engg: Work completed. Elect: OHE Modification work completed. Elect(G): Service building wiring completed. Fittings to be provided. Substation work is in progress. S&T: LOA issued on 02.08.16 work is yet to be started. M&P: All 14 items received.
2	42	Bhubaneswar- Augmentation of Infrastructural facilities of coaching depot.	10.849	2006-07	10.566	3.250	1.4760	Work completed and commissioned on 30.6.2016.
3	42	Puri - Augmentation of coaching infrastructure	16.5446	2006-07	4.0035	1.000	0.0513	1. Two nos IPL commissioned. 2. IOH shed including PIT line commissioned on 31.03.2016. 3. Effluent treatment Plant construction completed yet to be commissioned
4	42	Khurda Road- Maintenance facilities for main line electrical	10.2820	2007-08	6.5167	4.000	0	Engg: Earth work partly done. Earlier Contract short closed due to non-removal of HT lines. Revised estimate at a cost of Rs. 18.69 Cr. sanctioned by Board on 12.07.16. Tender for balance work opened

		multiple units (15 rakes) (EMU)						on 04.10.2016. OHE: Contract has been closed due to site not ready. fresh tender will be floated at par with engg. work.
5	42	Visakhapatnam Steel Plant Siding-Infrastructure for examination & repair of Sick wagons	3.0013	2007-08	2.6271	0.0400	0	All work including welding points on R/10 of FPY completed. Completion Report Sanctioned
6	42	MCS-Augmentation of periodical overhauling capacity for out turn of 150 coaches per month	25.8149	2008-09	30.419 6	6.4546	0.9945	Engg: Work against Detailed estimate completed. Work against Revised Estimate completed on 31.03.2016. Elect:- New Sub-Station work is in progress. Other works completed. M&P:- Against pre-revised estimate, only two M&P items (1 COFMOW & 1 COS item) are pending supply Against revised estimate LOA issued by COFMOW for 7 items out of which 3 items received. PO issued by COS for 4 items out of which 3 items received.
7	42	Mancheswar - Integrated Washing Pit Lines (2 Nos.)	15.2300	2010-11	2.2585	1.3500	1.5706	GAD approved. The combined estimate has been sanctioned on dt.24.06.14. Tender for Earth work, small bridge work awarded. Work is in progress.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
8	42	Sitapalli-Setting up of wagon manufacturing Factory	17.63	2012-13	0	0.0001	0.0000	Modalities for execution of project are being finalized by Railway Board.
9	42	Visakhapatnam Steel Plant - Enhancing routine overhauling capacity by 50 BOXN / BOY wagons and provision of pathway.	3.356	2007-08	1.6311	-	-	Work completed. CR may drawn and work to be closed. Work deleted from Pink Book 2016-17.
10	42	Visakhapatnam (Diesel Loco Shed)- Augmentation of shed for homing 100 HHP locomotives.	53.14	2015-16	0	5.9500	0	Newly sanctioned work. GAD approved on 30.11.15. Detailed estimate sanctioned by GM/ECOR on 17.06.16. Railway Board's revised instruction for turnkey execution of the work by IRCON on fixed contract management fee basis vide letter no. 2016/M(W)/964/29 has been communicated to CE (Con)-I/ECOR. Formation of committee for negotiation of contract Management fee percentage with IRCON is under process.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
11	42	RMUY/VSPS- Augmentation of sick line facilities to handle addl. Sick wagons due to increase in traffic.	20.71	2015-16	0	0.6100	0.0198	GAD and service buildings detailed drawing approved. Detailed estimate sanctioned. Tender for service building work opened on 13.09.16. Tender for covered Shed work is to be floated shortly.
12	42	RYD Yard/Visakhapatnam-Carrying out NPOH & 'C' Category repairs through Pink Book 2015-16	17.78	2015-16	0	2.0400	0	As per the advice of operating department the modified GAD prepared and obtains the approval of HQ on 04.08.16. Detailed estimate under preparation

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
13	42	Angul (Electric Loco Shed)- augmentation of holding capacity from 150 AC locomotives to 200 AC locomotives.	28.00	2015-16	0	0.5000	0	Detailed Estimate sanctioned by CAO (Con)/ECOR at a cost of Rs. 39.91 Crores on 12.05.16. Tender to be floated shortly.
14	42	Visakhapatnam (Electric Loco Shed)- Augmentation of for homing of 200 locos.	19.56	2015-16		0.1000	0	Newly sanctioned work. GAD approved and Detailed Estimate sanctioned. Tender for Civil Engg. Portion has been awarded on 08.9.2016.

Staff quarters (PH-51)

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept' 16 (16-17) (in Cr)	Present Status
1	51	Visakhapatnam-Ty-I-93,Ty-II-31,Ty-III-4 & Ty-IV-8 units and Kottavalasa-Kirandul-Ty-I-9,Ty-II-5 &Ty-IV-1 units	9.1357	2007-08	5.0259	2.4200	0.0200	Sanctioned Ty.II, Ty.III and Ty.IV quarters completed. As decided by Open Line vide CE/Plg letter dated 27.01.2015, 65 units Ty.II Qtrs are to be constructed in lieu of 93 units sanctioned Ty. I Qtrs. Revised estimate with material modification to Railway Board for sanction is under finance vetting. No further booking is anticipated during current year.
2	51	VSKP- Replacement of Quarters, Ty-I-161 with new Ty-II-126 units	7.685	2008-09	6.9301	1.1800	0.9743	The work of 42 units completed and handed over to Open Line. The work of 24 units held up due to structural deficiency in foundation constructed under the previously closed contract. Estimate under revision due to cost escalation. On receipt of revised location plan for balance 60 units from Division tender awarded on 03.06.2015 and work is in progress. TDC - 24 Units: March'17 and 36 Units: Aug'17.

Staff Amenities (PH-52)

-

Nil

Passenger Amenities (PH-53)

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to Sept'16 (16-17) (in Cr)	Present Status
1	53	Puri - Renovation, improvement to architectural view & circulating area, provision of modular shops and kota stone flooring	6.3224	2007-08	10.648	0.1000	0.7976	All works completed.
2	53	Bhadrak New Station Building (Ground Floor), High level platform, reservation counter & extension of FOB	5.8693	2012-13	1.1976	2.9000	0.0112	New work sanctioned in 2012-13. Yard plan /GAD approved. Detailed estimate sanctioned. Contract was awarded on 07.03.14 and Work was started. However due to non availability of clear site contract closed. Fresh tender finalized. Site plan approved by division. Work started.

Other Specified Works(PH-64)

-

Nil

EAST COAST RAILWAY

No.DCE/C/PIg/TDCs

Dt. 20.7.2016.

Sub: Updating Website of ECo Rly (Construction) Portion.

The East Coast Railway Web site updating is to be done quarterly. In this connection, the on-going projects status has been updated up to the end of June-2016 and enclosed here with for your approval please.

Therefore, it is requested to look in to the details given for each project/status of the project mentioned so that the same can be uploaded in ECoRly website which will be accessible to public.

Put up for approval please.

Dy.CE/C/PIg/BBS

CE/C/HQ/BBS

CE/C/I/BBS

CE/C/II/BBS

CE/C/III/BBS

CSTE/C/BBS

CEE/C/BBS

CAO/C/BBS

East Coast Railway

**Office of the
Chief Admn. Officer/Con
Bhubaneswar-23**

No.CAO/Con/BBS/Webupdatation/10

Date: 28th Jan'2016

**To
Sr. System Manager (IT),
E.Co. Railway, Bhubaneswar.**

Sub: Submission of details of ongoing Railway projects under East Coast Railway, Construction Organization.

For updating the existing East Coast Railway website, the status of ongoing Railway projects under Construction Organization of E.Co.Rly for the 3rd qtr. Ending, Dec' 2015 is enclosed herewith for necessary action at your end.

Encl: As above.

**Dy.Chief Engineer/Con/Plg
Bhubaneswar**

