



EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 for the month of March 2018 and for the week ending 25.03.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2017-18	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 17-18	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	261598	6576	18192	212136	271484
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	235479	3388	11497	190186	247352
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	155006	1351	5383	74435	84131
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	176416	1924	7212	57420	60408
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	150000	1431	6651	100949	109295
Total		1956998	978499	14670	48935	635126	772670

* All figures are in Numbers


 26.03.18
 SSE/ESH/CSP


 26/3/2018
 DyCE/ESP/BBS