

## EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of April 2018 for the week ending 08.04.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>6784</b>	<b>6784</b>	<b>6784</b>	<b>285368</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>2972</b>	<b>2972</b>	<b>2972</b>	<b>253784</b>
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>2170</b>	<b>2170</b>	<b>2170</b>	<b>88253</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>1628</b>	<b>1628</b>	<b>1628</b>	<b>64476</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>1113</b>	<b>1113</b>	<b>1113</b>	<b>110707</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>14667</b>	<b>14667</b>	<b>14667</b>	<b>802588</b>

\* All figures are in Numbers

DKP  
09.04/18  
SSE/ESH/CSF

S  
09/04/18  
SEN/CSF/HR