


EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2018 for the week ending 13.05.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5216	10248	32288	310872
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	1784	3728	15377	266189
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	1656	2768	9804	95887
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	1364	1864	10300	73148
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1164	2104	7278	116872
Total		1956998	1169077	11184	20712	75047	862968

* All figures are in Numbers


 14/05/18
 SSE/ESH/CSP


 14/5/18
 DyCE/ESP