

## EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2018 for the week ending 27.05.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>7920</b>	<b>25464</b>	<b>47504</b>	<b>326088</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>3200</b>	<b>9424</b>	<b>21073</b>	<b>271883</b>
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>1980</b>	<b>6790</b>	<b>13826</b>	<b>99909</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>1232</b>	<b>4880</b>	<b>13316</b>	<b>76164</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>536</b>	<b>4452</b>	<b>9626</b>	<b>119220</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>14868</b>	<b>51010</b>	<b>105345</b>	<b>893264</b>

\* All figures are in Numbers

*DKP*  
28.05.18  
SSE/EST/CSP

*KNS/aw*  
28/5/2018  
DyCE/est.