

## EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of June 2018 for the week ending 10.06.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>3764</b>	<b>6600</b>	<b>57712</b>	<b>336296</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>2426</b>	<b>3514</b>	<b>26687</b>	<b>277517</b>
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>2306</b>	<b>2418</b>	<b>17568</b>	<b>103651</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>2064</b>	<b>2960</b>	<b>18024</b>	<b>80872</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>1355</b>	<b>1833</b>	<b>12953</b>	<b>122547</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>11915</b>	<b>17325</b>	<b>132944</b>	<b>920883</b>

\* All figures are in Numbers

*[Signature]*  
SSB P. way

*[Signature]*  
Dy. E. S. D.