


## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of June 2018 for the week ending 24.06.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>7574</b>	<b>18262</b>	<b>69374</b>	<b>347958</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>2196</b>	<b>8170</b>	<b>29475</b>	<b>281903</b>
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>1432</b>	<b>5468</b>	<b>20618</b>	<b>106701</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>1808</b>	<b>6980</b>	<b>22024</b>	<b>84872</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>2484</b>	<b>5648</b>	<b>16768</b>	<b>126362</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>15494</b>	<b>44528</b>	<b>158259</b>	<b>947796</b>

\* All figures are in Numbers

  
 25.06.18  
 SSE/ESH/CSP

  
 25/6/2018  
 Dy. CE / CSP