

## EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of July 2018 for the week ending 08.07.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>6340</b>	<b>6340</b>	<b>81430</b>	<b>360014</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>1805</b>	<b>1837</b>	<b>33604</b>	<b>286032</b>
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>1800</b>	<b>1800</b>	<b>23982</b>	<b>110065</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>2316</b>	<b>2316</b>	<b>27124</b>	<b>89972</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>2544</b>	<b>2544</b>	<b>21645</b>	<b>131239</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>14805</b>	<b>14837</b>	<b>187785</b>	<b>977322</b>

\* All figures are in Numbers

AKP  
09.07.18  
CC/EST/CSF

K. N. S. / a  
9/7/2018  
DyCE/CSF