

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of July 2018 for the week ending 15.07.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5628	11968	87058	365642
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	0	1837	33604	286032
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2077	3877	26059	112142
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2492	5248	29856	92704
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1514	4058	23159	132753
Total		1956998	1169077	11711	26988	199736	989273

* All figures are in Numbers

AKD
16.07.18
SSE/Estt/CSP

MNS/Estt
16/7/18
By CE/Estt/CSB