


EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of July 2018 for the week ending 22.07.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	4952	16920	92010	370594
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3000	4837	36604	289032
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2310	6187	28369	114452
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2992	8240	32848	95696
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1144	5202	24303	133897
Total		1956998	1169077	14398	41386	214134	1003671

* All figures are in Numbers


 23/07/18
 SSE/EST/CSP


 23/07/2018
 DyCE/CSP