



EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of July 2018 for the week ending 29.07.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5900	22820	97910	376494
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3012	7849	39616	292044
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2302	8489	30671	116754
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2256	10496	35104	97952
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1902	7104	26205	135799
Total		1956998	1169077	15372	56758	229506	1019043

* All figures are in Numbers


 30-07-18
 SSE/ESH/CSP


 30/7/2018
 DyCE/CSP/RIS