


EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of August 2018 for the week ending 05.08.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	7568	5108	105490	384074
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	1240	64	40856	293284
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2259	1576	32930	119013
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2776	1968	37880	100728
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1639	1280	27844	137438
Total		1956998	1169077	15482	9996	245000	1034537


 05-08-18
 386/E34/CSP


 6/8/2018
 DyCE/CIP/BRS.