

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of July 2018 for the week ending 12.08.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	2796	7904	108286	386870
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	0	64	40856	293284
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	1911	3487	34841	120924
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2780	4748	40660	103508
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1861	3141	29705	139299
Total		1956998	1169077	9348	19344	254348	1043885

* All figures are in Numbers

[Signature]
S&A/Prady
12/8/18

[Signature]
13/8/18
By CE/CEP/ BRS