

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of August 2018 for the week ending 26.08.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	6936	20920	121302	399886
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4016	4832	45624	298052
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2108	7235	38589	124672
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2408	8140	44052	106900
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2002	6778	33342	142936
Total		1956998	1169077	17470	47905	282909	1072446

AKP
27-08-18
SSE/ESH/CSP

Mellawan
27/8/18
Engineer (C.S.P.)
E.Co.Railway
Shubaneswar