

EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against
Railway Board's contract no. CS-169/2016 in the Month of September 2018 for
the week ending 02.09.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	7460	1268	128762	407346
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4235	806	49859	302287
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	1992	372	40581	126664
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2396	160	46448	109296
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1998	259	35340	144934
Total		1956998	1169077	18081	2865	300990	1090527

Handwritten signature and date: 09/09/18, 84251 CSP

Handwritten signature and date: 04.09.18, 85518/18 CSP