

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of September 2018 for the week ending 09.09.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>7300</b>	<b>8568</b>	<b>136062</b>	<b>414646</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>4062</b>	<b>4868</b>	<b>53921</b>	<b>306349</b>
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>1652</b>	<b>2024</b>	<b>42233</b>	<b>128316</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>2744</b>	<b>2904</b>	<b>49192</b>	<b>112040</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>2261</b>	<b>2520</b>	<b>37601</b>	<b>147195</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>18019</b>	<b>20884</b>	<b>319009</b>	<b>1108546</b>

AKP  
10/09/18  
SSE/EST/CSF

BT  
10/09/18  
SSE/EST/CSF