

## EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of September 2018 for the week ending 16.09.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	7764	16332	143826	422410
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4223	9091	58144	310572
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	1416	3440	43649	129732
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2108	5012	51300	114148
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1887	4407	39328	149082
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>17398</b>	<b>38282</b>	<b>336247</b>	<b>1125944</b>

DKP  
17.09/18  
SSE/EST/CSF

MK  
18/09/18  
BY CE/CSF