

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of September 2018 for the week ending 23.09.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	6240	22572	150066	428650
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	2608	11699	60752	313180
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	3371	6811	47020	133103
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	1648	6660	52948	115796
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2014	6421	41502	151096
Total		1956998	1169077	15881	54163	352288	1141825

AKP
24.09.18
ISSB/EST/CSF

M
24/09/18
DYCE/TP