

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of September 2018 for the week ending 30.09.2018

S I N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	7534	30106	157600	436184
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4064	15763	64816	317244
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	3675	10486	50695	136778
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2736	9396	55684	118532
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2493	8914	43995	153589
Total		1956998	1169077	20502	74665	372790	1162327

PKP
01/10/18

BA
01/10/18