

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of October 2018 for the week ending 07.10.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	6460	6460	164060	442644
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3388	3388	68204	320632
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	3395	3395	54090	140173
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2740	2740	58424	121272
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2609	2609	46604	156198
Total		1956998	1169077	18592	18592	391382	1180919


 08.10.18
 SSE/ESH/CSP


 08/10/18