

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of October 2018 for the week ending 21.10.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5104	18332	175932	454577
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3505	10094	74910	327338
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2939	9981	60676	145759
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	1532	7012	62696	125544
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1559	6183	50178	159772
Total		1956998	1169077	14639	51602	424392	1212990

Back
SSEI no. 218 LSP
24/10/2018

5
24/10/18
SEN/ESP