

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of October 2018 for the week ending 14.10.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>6768</b>	<b>13228</b>	<b>170828</b>	<b>449473</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>3201</b>	<b>6589</b>	<b>71405</b>	<b>323833</b>
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>3647</b>	<b>7042</b>	<b>57737</b>	<b>143820</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>2740</b>	<b>5480</b>	<b>61164</b>	<b>124012</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>2015</b>	<b>4624</b>	<b>48619</b>	<b>158213</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>18371</b>	<b>36963</b>	<b>409753</b>	<b>1199351</b>

S  
SSE/10/18/CSB

S  
24/10/18  
SEN/CSB