

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of October 2018 for the week ending 28.10.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	7828	26160	183760	462405
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4194	14288	79104	331532
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	4044	14025	64720	150803
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2428	9440	65124	127972
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2481	8664	52659	162253
Total		1956998	1169077	20975	72577	445367	1234965


 29/10/18
 MICE/ESP

Sank
 SSET/works/ESP
 29/10/2018