


EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of November 2018 for the week ending 18.11.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail- Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	7372	16956	204640	470785
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3831	10064	91514	331442
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2192	5596	72196	158279
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	480	3848	70112	132960
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2190	4955	58966	168558
Total		1956998	1169077	16065	41419	497428	1262024


 19/11/18
 Dy. C.E. cum. CSP

v/c

 SSE/160724/CSP
 19/11/18