


## EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of November 2018 for the week ending 04.11.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>7828</b>	<b>3740</b>	<b>191424</b>	<b>457569</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>4633</b>	<b>2287</b>	<b>83737</b>	<b>323665</b>
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>2588</b>	<b>708</b>	<b>67308</b>	<b>153391</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>2504</b>	<b>1364</b>	<b>67628</b>	<b>130476</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>2623</b>	<b>1273</b>	<b>55282</b>	<b>164876</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>20176</b>	<b>9372</b>	<b>465379</b>	<b>1229977</b>


  
 06/11/18  
 24CE/SP  
 S  
 Raek  
 25/11/18  
 6/11/18