

## EAST COAST RAILWAY


**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of January 2019 for the week ending 06.01.2019**

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	4900	3604	251008	529736
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3775	2985	122507	373319
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2411	2411	90839	176922
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2280	1820	80668	143516
5	M/s Cannon Dunkerley & Co. Ltd., <u>Rajagada</u>	300000	190406	1326	1230	74875	184469
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>14692</b>	<b>12050</b>	<b>619897</b>	<b>1407962</b>

Note: All figures are in Numbers.

\* All figures are include Wider base sleepers in KPRX & BLRD CRP's.

  
 [Signature]  
 [Stamp]

  
 [Signature]  
 [Stamp]