

## EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of January 2019 for the week ending 20.01.2019**

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	0	246108	524864
(b)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (+30%)</u>	156958	39239	5384	14664	15960	15960
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3243	10525	130047	380860
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2506	7676	96104	182187
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	1300	5848	84696	147544
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	0	3215	76860	186454
<b>Total</b>		<b>2113956</b>	<b>1208316</b>	<b>12433</b>	<b>41928</b>	<b>649775</b>	<b>1437869</b>

Note: \* All figures are in Numbers.

\* All figures were include Wider base sleepers produced in KPRX & SLRD CSP's.

*[Signature]*  
20/1/19  
MCE/10/1

*[Signature]*  
20/1/19  
MCE/10/1