


EAST COAST RAILWAY


Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of January 2019 for the week ending 27.01.2019

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	0	246108	524864
(b)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (+30%)</u>	156958	39239	5304	19968	22100	22100
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	1903	12428	131950	382763
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	2789	10465	98893	184976
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2798	8646	87494	150342
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	961	4176	77821	187415
Total		2113956	1208316	13755	55683	664366	1452460

Note:* All figures are in Numbers.

* All figures were include Wider base sleepers produced in KPRX & SLRD CSP's.


 J. Ray
 25/01/19
 25/01/19


 S. Raik
 SSE/No 22/CSP
 25/01/19