

**EAST COAST RAILWAY**

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of February 2019 for the week ending 10.02.2019**

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	0	246108	524864
(b)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (+30%)</u>	156958	39239	5632	8108	33684	33684
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4825	6518	141374	392186
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	3263	4751	105985	192068
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	0	720	89384	152232
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1972	2499	80320	189914
<b>Total</b>		<b>2113956</b>	<b>1208316</b>	<b>15692</b>	<b>22596</b>	<b>696855</b>	<b>1484948</b>

**Note:**\* All figures are in Numbers.

\* All figures include Wider base sleepers produced in KPRX & SLRD CSP's.

*(Signature)*  
12/02/19

*(Signature)*  
12/02/19