

# EAST COAST RAILWAY

**Progress Report of Production of mono block PBC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of February 2019 for the week ending 17.02.2019**

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	0	246108	524864
(b)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (+30%)</u>	156958	39239	6068	14176	39752	39752
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3995	10513	145369	396181
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	3674	8425	109659	195742
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	192	912	89576	152424
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1603	4102	81923	191517
<b>Total</b>		<b>2113956</b>	<b>1208316</b>	<b>15532</b>	<b>38128</b>	<b>712387</b>	<b>1500480</b>

**Note:\* All figures are in Numbers.**

**\* All figures include Wider base sleepers produced in KPRX & SLRD CSP's.**

*Handwritten signature and date:*  
19/02/19  
S. K. Saini  
SE/works/CSP