


## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of February 2019 ending in 28.02.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production		Total Production Against Contract
				During the month	Cumulative for FY 18-19	
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	246108	524864
	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road(+30%)</u>	156958	156958	26460	52036	52036
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	17856	152711	403524
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	14054	115288	201371
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2848	91512	154360
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	7687	85508	195102
<b>Total</b>		<b>2113956</b>	<b>1326035</b>	<b>68905</b>	<b>743163</b>	<b>1531257</b>

**Note:\* All figures are in Numbers.**

**\* All figures were include Wider base sleepers produced in KPRX & SLRD CSP's.**

  
 Dy. C.E. / CSP / B&S  
 06/03/19

  
 Dy. C.E. / CSP / B&S  
 06-03-19