

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of March 2019 for the week ending 03.03.2019

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	0	246108	524864
(b)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (+30%)</u>	156958	39239	7808	2668	54704	54704
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4646	1577	154289	405101
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	3426	970	116258	202341
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	1396	320	91832	154680
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2137	634	86142	195736
Total		2113956	1208316	19413	6169	749333	1537426

Note:* All figures are in Numbers.

*** All figures include Wider base sleepers produced in KPRX & SLRD CSP's.**

PKP
05.03.19
SSE/ESH7CSP

BA
05/03/19
DYCE/TP