


**EAST COAST RAILWAY**

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of March 2019 for the week ending 17.03.2019**

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> [including +30%]	<b>680154</b>	<b>244612</b>	7140	<b>16056</b>	<b>314200</b>	<b>592956</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	4438	<b>10405</b>	<b>163117</b>	<b>413929</b>
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	2220	<b>5544</b>	<b>120832</b>	<b>206915</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	960	<b>1932</b>	<b>93444</b>	<b>156292</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	1929	<b>3898</b>	<b>89406</b>	<b>199000</b>
<b>Total</b>		<b>2113956</b>	<b>1169077</b>	16687	<b>37835</b>	<b>780999</b>	<b>1569092</b>

Note:\* All figures are in Numbers.

\* All figures include Wider base sleepers produced in KPRX & SLRD CSP's.

  
 03/03/2019  
 03/03/2019

A. Ray  
 SSEF/169/2016/CSP