

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2019 week ending in 19.05.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	928	26928	630296
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	4709	10699	30651	453168
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	97458	2141	6489	17971	230525
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	1628	4132	9888	168052
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	1671	4167	9615	212379
Total		2113956	467530	10149	26415	95053	1694420

Note:- (1) All figures are in Numbers & include Wider base sleepers produced .

(2) At CSP/Kaipadar Road, production of sleepers is stopped w.e.f 03.05.2019 due to extensive damages to the plant during "FANI" cyclone. Repairs works are in progress and expected date of start of reproduction is 31.05.2019.

AP Ray
20/05/19
By CELCSP

Sanku
SHE/MMS/CSP
20/5/19