


EAST COAST RAILWAY


Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of June 2019 week ending in 16.06.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	2532	7100	34348	637716
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	3451	8934	48310	470891
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	97458	2907	4373	27358	239912
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	1316	2824	15144	173308
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	2005	3783	17144	219900
Total		2113956	467530	12211	27014	142304	1741727

Note:- 1) All figures are in Numbers & include Wider base sleepers produced .

2) At CSP/KPXR ,due to damages caused to the Plant by FANI cyclone, there was no production from 03.05.19 & Production resumed in Unit-2 on 27.05.19 & on 13.06.19 in Unit-2 after repairs.


 A. K. Nayak
 Dy. CE / CSP


 S. K. Nayak
 Dy. CE / CSP
 17/06/19