

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the Week ending 18.08.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	0	62630	665998
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	1756	5166	47298	259852
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	2084	5104	33252	191416
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	868	2138	27780	230535
Total		2113956	374407	4708	12408	222360	1821718


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Week ending 18.08.2019


SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd - KPXR	850000	407906	0	16	16	16
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	1790	4527	10266	10266
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	60	164	188	188
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	72	168	200	200
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	192	416	632	632
Total		2530000	839501	2114	5291	11302	11302

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.


 19/08/19
 उप मुख्य अभियंता (सी.एस.पी.)
 Dy. Chief Engineer (C.S.P.)


 19/08/19