

EAST COAST RAILWAY


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 03.05.2020


SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	1616	56	1784	121196
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	1480	774	1480	99025
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	0	0	0	23880
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	76	48	76	4336
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	0	0	0	14302
Total		2530000	3172	878	3340	262739

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 03.05.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	0	310989
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	392	324	392	242276
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	0	0	0	266329
Total		2113956	392	324	392	1976573


 Dy. Chief Engineer (C.
 पूर्व तट रेलवे/E.Co.Railv
 भुवनेश्वर/Bhubaneswar


 04.05.2020
 S&E/EST/CS