

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 10.05.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)				Total Production against Contract
			During the week	During the month	Cumulative for FY 20-21		
1	2	3	5	6	7	8	
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	4896	4952	6680	126092	
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	2015	2789	3495	101040	
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	0	0	0	23880	
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	144	192	220	4480	
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	0	0	0	14302	
Total		2530000	7055	7933	10395	269794	

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 10.05.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)				Total Production against Contract
			During the week	During the month	Cumulative for FY 20-21		
1	2	3	5	6	7	8	
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155	
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824	
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	0	310989	
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	536	860	928	242812	
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	0	0	0	266329	
Total		2113956	536	860	928	1977109	

Note:- All figures are in Numbers.

D.P.P.
26.05.2020
5833E/EST/198

JMS
Dy. Chief Engineer
26/05/2020

उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P.)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar