

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 07.06.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	9888	9888	40512	159924
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3943	3943	17856	115401
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	0	0	0	23880
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	0	0	316	4576
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	508	508	508	14810
Total		2530000	14339	14339	59192	318591

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 07.06.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	0	310989
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	0	0	1388	243272
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	76	76	76	266405
Total		2113956	76	76	1464	1977645

Note:- All figures are in Numbers.

my
22/06/20

Am
12/06/20