

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 05.07.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	850000	10128	6680	80288	199700
2	M/s Calcutta Springs Ltd., Surla Road	730000	4008	2623	32114	129659
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	250000	604	384	972	24852
4	M/s Sahuwala Cylinders Pvt. Ltd., Garudabilli	500000	140	0	920	5180
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	412	152	3139	17441
Total		2530000	15292	9839	117433	376832

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 05.07.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., Surla Road	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	310012	0	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., Garudabilli	352832	484	0	3640	245524
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	300000	189	63	517	266846
Total		2113956	673	63	4753	1980934

Note:- All figures are in Numbers.

M. K. S.
05.07.2020
उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar

Je
07-07-2020
JE/DD&E