

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 06.09.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	9320	7936	148608	268020
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3000	2445	62315	159860
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1220	976	13580	37460
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	212	212	2852	7112
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	796	664	10034	24336
Total		2530000	14548	12233	237389	496788

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 06.09.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	1772	1452	16552	258436
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	647	536	5117	271446
Total		2113956	2419	1988	22265	1998446

Note:- All figures are in Numbers.

MK
17/09/2020
उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P.)
पूर्व तट रेलवे/E.Co.Railway,
भुवनेश्वर/Shubaneswar
JE
17-09-2020
JE/DD&E