

**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 20.09.2020**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <b>Kaipadar Road</b>	850000	8434	26128	166800	286212
2	M/s Calcutta Springs Ltd., <b>Surla Road</b>	730000	1723	7491	67361	164906
3	M/s Vijay Prestressed Products Pvt. Ltd, <b>Pendurthi</b>	250000	2108	5068	17672	41552
4	M/s Sahuwala Cylinders Pvt. Ltd., <b>Garudabilli</b>	500000	876	1840	4480	8740
5	M/s Gannon Dunkerley & Co. Ltd., <b>Rayagada</b>	200000	1209	3031	12401	26703
<b>Total</b>		<b>2530000</b>	<b>14350</b>	<b>43558</b>	<b>268714</b>	<b>528113</b>

Note:- All figures are in Numbers.

**Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 20.09.2020**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <b>Kaipadar Road</b>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <b>Surla Road</b>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <b>Pendurthi</b>	310012	0	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <b>Garudabilli</b>	352832	0	2656	17756	259640
5	M/s Gannon Dunkerley & Co. Ltd., <b>Rayagada</b>	300000	0	536	5117	271446
<b>Total</b>		<b>2113956</b>	<b>0</b>	<b>3192</b>	<b>23469</b>	<b>1999650</b>

Note:- All figures are in Numbers.

उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar

*[Signature]*  
24.09.2020

JE/DD&E