



EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 31.01.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	7792	41832	339098	458510
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	4048	19994	137011	234556
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1552	4192	52488	76364
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2772	11452	65276	69536
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1235	3993	35169	49471
Total		2530000	17399	81463	629042	888437

Note:- All figures are in Numbers.


Dy. CE/CSP 09/02/2021


09.02.2021
JE/DD&E

उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar