

EAST COAST RAILWAY**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 07.02.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	9900	9900	348998	468410
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	4950	4950	141961	239506
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1884	1884	54372	78248
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	3772	3772	69048	73308
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1411	1411	36580	50882
Total		2530000	21917	21917	650959	910354

Note:- All figures are in Numbers.

MWS/Jan
Dy. CE/CSP 07/02/2021

Jan
07-02-2021
JE/DD&E

उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar