


EAST COAST RAILWAY


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 14.02.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10684	20584	359682	479094
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	5090	10040	147051	244596
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2724	4608	57096	80972
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	4416	8188	73464	77724
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1387	2797	37966	52268
Total		2530000	24301	46217	675259	934654

Note:- All figures are in Numbers.


Dy. CE/CSP

उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar


JE/DD&E