

## EAST COAST RAILWAY

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 07.03.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)				Total Production against Contract
			During the week	During the month	Cumulative for FY 20-21		
1	2	3	4	5	6	7	
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10168	10168	391200	510612	
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	4229	4229	160706	258251	
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2294	2294	63326	87206	
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2656	2656	79916	84176	
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	573	573	41167	55469	
<b>Total</b>		<b>2530000</b>	<b>19920</b>	<b>19920</b>	<b>736315</b>	<b>995714</b>	

Note:- All figures are in Numbers.

*RNS/Jan* (2703/2021)  
Dy. CE/CSP

*Am*  
12-03-2021  
JE/DD&E

उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar