


## EAST COAST RAILWAY


### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 21.03.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10502	29184	410216	529628
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3237	10018	166495	264040
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1892	5182	66214	90094
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	1244	5448	82708	86968
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1320	2873	43467	57769
<b>Total</b>		<b>2530000</b>	<b>18195</b>	<b>52705</b>	<b>769100</b>	<b>1028499</b>

Note:- All figures are in Numbers.

  
 Dy. CE/CSP 23/03/2021

उप मुख्य अभियंता (सी.एस.पी.)  
 Dy. Chief Engineer (C.S.P)  
 पूर्वे तट रेलवे/E.Co.Railway  
 भुवनेश्वर/Bhubaneswar

  
 JE/DD&E